



Status of Improvements	
<span style="color: green;">—</span> Programmed	● Bridge
<span style="color: green;">—</span> Scheduled	◆ Interchange
<span style="color: red;">—</span> Under Construction	⊕ Intersection Improvement
<span style="color: blue;">—</span> Completed	⊙ Flood Repair
	⊙ Slide Repair
	— Roadway
	--- New Location

# Lafayette County

District 3  
Job Status Map



# SUMMARY OF CONSTRUCTION PROJECTS

## LAFAYETTE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012426*	Districts 3 & 7 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	Apr. 2022	Early 2025	-	\$180,133	-	\$3,274,787
030122*	Control of Access Fence (Lewisville) (S)	82	2	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
030123	Hwy. 29 Relocation (Lewisville) (S)	29	1	New Location	Programmed			2.35	\$5 - \$10 M	2.35	\$5 - \$10 M
030366*	Tri-County Trail (Stamps) (S)	New		Enhancement	Completed	Jun. 2010	Jul. 2014	-	\$50,774	-	\$50,774
030380*	Tri-County Trail (Patmos – Stamps) (S)			Enhancement	Completed	Aug. 2010	Jul. 2014	-	\$69,229	-	\$69,229
030444	Hwy. 29 (Sel. Sec.) (Mill & Inlay) (S)	29	1	Resurfacing	Completed	Apr. 2014	Aug. 2014	2.50	\$489,275	2.50	\$489,275
030450*	King St. RR Signals (Lewisville) (S)			RR Crossing	Completed	Aug. 2015	Mar. 2017	-	\$414,582	-	\$414,582
030451*	Red Oak St. RR Signals (Lewisville) (S)			RR Crossing	Completed	Mar. 2017	Oct. 2021	-	\$242,534	-	\$242,534
030455	Dooley Creek Str. & Apprs. (S)	160	2	Structure & Approaches	Completed	May. 2020	May. 2022	0.20	\$2,682,277	0.20	\$2,682,277
030468*	Stamps Downtown Sidewalks (TAP-15) (S)			Enhancement	Completed	Nov. 2017	Dec. 2019	-	\$164,961	-	\$164,961
030485	Hwy. 360 – North (S)	29	1	Resurfacing	Completed	Jan. 2017	Apr. 2017	5.69	\$1,503,796	5.69	\$1,503,796
030497	Mill & Bodcau Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Miller 82-1	CS		Structure & Approaches	Sub. Completed	Sep. 2020	May. 2023	0.40	\$5,263,145	0.76	\$9,999,976
030499*	District 3 Sealing Program (2017) (S) Addt'l Rte.-Sec.: Various	160	2	Sealing	Completed		Mar. 2019	9.70	\$360,890	30.10	\$1,119,874
030525	Walker Creek Str. & Apprs. (S)	53	5	Structure & Approaches	Completed	Jun. 2020	Apr. 2022	0.25	\$1,718,498	0.25	\$1,718,498
030527	Hwy. 53 Strs. & Apprs. (Lafayette Co.) (S)	53	4	Structure & Approaches	Scheduled	May. 2026		-	\$5 - \$10 M	-	\$5 - \$10 M
030540	Miller Co. Line – Columbia Co. Line (S)	82	2	Resurfacing	Completed	Apr. 2019	Feb. 2020	16.95	\$9,715,054	16.95	\$9,715,054
030547*	District 3 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	360	1	Sealing	Completed		Jun. 2022	6.70	\$148,509	59.40	\$1,316,633
030581*	Lafayette Co. Area Headquarters (Lewisville) (S)	29	2	Buildings	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
030608	Hwys. 29 & 160 Impvts. (Lafayette Co.) (S) Addt'l Rte.-Sec.: Lafayette 160-2	29	1	Resurfacing	Scheduled	2026		13.39	\$3 - \$5 M	13.39	\$3 - \$5 M
030609	Lewisville – Hope (S) Addt'l Rte.-Sec.: Hempstead 29-3; Lafayette 29-2	29	1	Resurfacing	Scheduled	2025		9.69	\$3 - \$5 M	22.03	\$5 - \$10 M
A30001	Hwys. 29 & 160 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Miller 160-0	29	1	Resurfacing	Sub. Completed	May. 2020	Jul. 2021	2.77	\$1,284,587	15.10	\$7,002,624
A30007*	District 3 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	313	1	Resurfacing	Completed		Jun. 2022	8.60	\$168,584	55.50	\$1,087,956
BR3713*	Field Bayou Ditch Str. & Apprs. (S)	CR		Structure & Approaches	Completed	May. 2012	Jul. 2015	0.28	\$1,110,630	0.28	\$1,110,630
BR3714*	Little Boca Creek Relief Str & Apprs (S)	CR		Structure & Approaches	Completed	Jan. 2018	Jul. 2019	0.29	\$1,336,467	0.29	\$1,336,467

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## LAFAYETTE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
C37001*	Stamps Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	1.51	\$248,291	1.51	\$248,291
C37002*	Lewisville Industrial Park&king Surfacing(s)	CS		Resurfacing	Completed	Jul. 2015	Oct. 2015	0.88	\$258,100	0.88	\$258,100
C37004*	Buckner Overlay (S)	CS		Resurfacing	Completed	Apr. 2020	Jun. 2020	1.50	\$288,018	1.50	\$288,018
C37005*	Lewisville Overlay (S)	CS		Resurfacing	Completed	May. 2020	Sep. 2020	1.58	\$317,945	1.58	\$317,945
C76045*	Stamps & Waldo Overlay	CS		Resurfacing	Completed	Apr. 2019	Sep. 2019	1.34	\$249,503	2.50	\$499,006
	Addt'l Rte.-Sec.: Columbia CS										
C76071*	Stamps & Waldo Overlay (S)	CS		Resurfacing	Sub. Completed	Apr. 2023	Jul. 2023	1.00	\$399,942	2.00	\$725,008
	Addt'l Rte.-Sec.: Columbia CS										
RX0018*	Texarkana – Magnolia (PE)	82	2	PE Only	Programmed			-	-	-	-
	Addt'l Rte.-Sec.: Columbia 82-3; Miller 82-1										
SA3730*	Stamps C.L.-Hwy. 53 (Reseal) (S)	CR		Resurfacing	Completed	Jul. 2014	Sep. 2014	6.80	\$229,485	6.80	\$229,485
SA3731*	Lafayette County Reseal No. 6 (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	7.65	\$272,481	7.65	\$272,481
SA3732*	Co. Rd. 5 Leveling & Reseal (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Sep. 2016	5.53	\$233,165	5.53	\$233,165
SA3733*	Lafayette County Reseal No. 7 (S)	CR		Resurfacing	Completed	Jun. 2018	Sep. 2018	5.52	\$254,312	5.52	\$254,312
SA3734*	Lafayette Co. Surfacing No. 2 (S)	CR		Resurfacing	Sub. Completed	May. 2022	Oct. 2022	9.75	\$490,479	9.75	\$490,479
SA3735*	Hwy. 29 – South (Level & Reseal) (S)	CR		Resurfacing	Sub. Completed	May. 2023	Sep. 2023	7.30	\$444,585	7.30	\$444,585
Totals For All Projects In Lafayette County								127.77	\$44,990,231		

\* Job not shown on county map.