



SUMMARY OF CONSTRUCTION PROJECTS

STONE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
012365	Leslie – South Sylamore Creek (S) Addt'l Rte.-Sec.: Searcy 66-1	66	2	Resurfacing	Scheduled	2025		11.90	\$1 - \$3 M	22.09	\$3 - \$5 M
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	9	11	Bridge Rehabilitation	Sub. Completed	May. 2021	Aug. 2022	0.04	\$925,014	0.38	\$8,787,616
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022	Late 2023	-	\$29,437	-	\$2,804,845
012462	Hwys. 66 & 263 Slide Repairs (Searcy & Stone Cos.) (S) Addt'l Rte.-Sec.: Searcy 66-1; Stone 263-1	66	2	Base Stabilization	Under Construction	Apr. 2023	Late 2023	-	\$2,168,925	-	\$2,891,900
050182	Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S) Addt'l Rte.-Sec.: Stone CS	14	7	Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
050231	Mt. View – West (Passing Lane) (S)	66	2	Passing Lanes	Completed	Sep. 2013	Sep. 2015	1.26	\$5,166,053	1.26	\$5,166,053
050288*	White River Bridge (Guion) (Stream Bank Restoration) (COE) (S)	58	0	Miscellaneous	Completed	Feb. 2012	Aug. 2015	-	\$227,814	-	\$227,814
050289	South Sylamore Creek – East (Passing Lane) (S)	66	2	Passing Lanes	Completed	Oct. 2015	Oct. 2017	1.20	\$3,113,000	1.20	\$3,113,000
050327	Sylamore Creek – White River (Overlay) (S)	5	16	Resurfacing	Completed	Feb. 2016	Jun. 2016	16.05	\$1,943,395	16.05	\$1,943,395
050383*	District 5 Sealing Program (2017) (S) Addt'l Rte.-Sec.: Various	263	1	Sealing	Completed		Mar. 2019	2.82	\$59,114	51.16	\$1,072,427
050395*	Mtn. View Hwy. 66 Sidewalks & Lighting (TAP-18) (S)			Enhancement	Completed	Sep. 2020	Mar. 2022	0.16	\$198,750	0.16	\$198,750
050434*	District 5 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	263	2	Sealing	Completed		Jun. 2022	10.32	\$162,453	86.76	\$1,365,738
050437*	Mountain View Ped. Impvts. (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
050463	Hwy. 5 Impvts. (Stone Co.) (S)	5	16	Resurfacing	Scheduled	2026		9.93	\$3 - \$5 M	9.93	\$3 - \$5 M
A50006*	District 5 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	58	0A	Resurfacing	Completed		Jun. 2022	5.76	\$90,316	85.68	\$1,343,456
A50009	Rushing – White River (S)	9	11	Resurfacing	Sub. Completed	Jan. 2022	May. 2023	21.97	\$7,404,161	21.97	\$7,404,161
A50016*	District 5 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Cleburne 263-0, 310-1; Independence 106-1/1S, 157-2; White 157-1, 310-1	14	6	Resurfacing	Programmed			14.20	< \$1 M	67.93	\$1 - \$3 M
A50024*	District 5 Resurfacing Program (2024) (S) Addt'l Rte.-Sec.: Various	263	1	Resurfacing	Programmed			9.64	< \$1 M	70.40	\$1 - \$3 M
A50031	Hwy. 9 – Independence Co. Line (S)	14	7	Resurfacing	Scheduled	Apr. 2024		22.18	\$5 - \$10 M	22.18	\$5 - \$10 M
A50034*	District 5 Resurfacing Program (2025) (S) Addt'l Rte.-Sec.: Various	58	0A	Resurfacing	Programmed			5.77	< \$1 M	76.99	\$1 - \$3 M
C69001*	Mountain View Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Oct. 2016	1.92	\$206,168	1.92	\$206,168

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS
STONE COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C69002*	Fifty-Six Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Dec. 2017	1.14	\$228,413	1.14	\$228,413
C69003*	Mountain View Overlay No. 2 (S)	CS		Resurfacing	Completed	Feb. 2021	Sep. 2021	1.85	\$285,321	1.85	\$285,321
C69004*	Fifty-Six Surfacing No. 2 (S)	CS		Resurfacing	Sub. Completed	Apr. 2022	Oct. 2022	1.05	\$354,101	1.05	\$354,101
FS5034	Hwy. 25 – North (S) Addt'l Rte.-Sec.: Cleburne 5-15A	5	16	Resurfacing	Completed	Apr. 2014	Jul. 2014	7.87	\$965,677	12.63	\$1,557,543
FS5038	Van Buren Co. Line – Hwy. 66 (S)	9	11	Resurfacing	Programmed			18.21	\$1 - \$3 M	18.21	\$1 - \$3 M
FS5042	Hwy. 14 – White River (S)	58	0A	Resurfacing	Programmed			5.75	< \$1 M	5.75	< \$1 M
GF5110*	Hwy. 14 - Northeast (Overlay) (S)	CR		Resurfacing	Completed	Feb. 2018	Oct. 2018	1.85	\$223,048	1.85	\$223,048
R50116	Little Raccoon Creek – Cove Prong Creek (S)	5	16	Reconstruction	Completed	Sep. 2012	Aug. 2017	4.04	\$21,739,799	4.04	\$21,739,799
SA6939*	Hwy. 9-East (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2014	Jun. 2014	1.00	\$141,335	1.00	\$141,335
SA6940*	Hwy. 66-East (Base & Surfacing) (S)	CR		Base & Surfacing	Completed	Jun. 2014	Nov. 2014	1.40	\$237,396	1.40	\$237,396
SA6941*	Hwy. 14-West (Surfacing) (S)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	1.16	\$147,018	1.16	\$147,018
SA6942*	Stone Co. Overlay & Surfacing (Sel Secs) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	1.98	\$310,259	1.98	\$310,259
SA6943*	Co. Rd. 87 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2018	Jan. 2019	1.60	\$219,047	1.60	\$219,047
SA6944*	Stone County Overlay No. 4 (S)	CR		Resurfacing	Completed	Sep. 2019	Nov. 2019	2.90	\$354,529	2.90	\$354,529
SA6945*	Stone Co. Overlay & Surfacing No. 2 (S)	CR		Resurfacing	Completed	Feb. 2021	Sep. 2021	1.55	\$390,651	1.55	\$390,651
SA6946*	Stone County Overlay No. 5 (S)	CR		Resurfacing	Sub. Completed	Apr. 2022	Jun. 2022	2.90	\$498,216	2.90	\$498,216
SA7631*	Hwy. 110 - South (Overlay) (S) Addt'l Rte.-Sec.: Van Buren CR	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	0.45	\$47,772	3.30	\$350,332
Totals For All Projects In Stone County								138.25	\$62,546,182		

* Job not shown on county map.