



West Memphis

District 1
Job Status Map

SUMMARY OF CONSTRUCTION PROJECTS

CRITTENDEN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
001726*	North Terminal – Tennessee Line P.E. Addt'l Rte.-Sec.: Various	40	52	PE Only	Completed		Jun. 2015	-	\$269,421	-	\$1,885,947
001728*	Tennessee Line – Missouri Line P.E. Addt'l Rte.-Sec.: Mississippi 55-12	55	11	PE Only	Completed		Aug. 2021	-	\$184,615	-	\$369,231
011966	Beck's Bayou – Hwy. 50 Addt'l Rte.-Sec.: Crittenden 147-1	147	0	Reconstruction	Programmed			8.12	\$5 - \$10 M	8.12	\$5 - \$10 M
012196	Jonesboro – I-55 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead 63-7; Poinsett 63-8/9	63	10	Safety Improvements	Completed	Sep. 2014	Apr. 2016	3.46	\$682,655	31.63	\$6,240,571
012297	Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	555	1	Safety Improvements	Completed	Apr. 2018	Jul. 2019	1.50	\$717,749	4.66	\$2,229,809
012340	I-55 – Hwy. 149 (S) Addt'l Rte.-Sec.: Poinsett 555-2	555	1	Resurfacing	Completed	Nov. 2019	Apr. 2021	4.42	\$3,829,800	12.73	\$11,030,170
012343*	Overhead Sign Strs. & Signs Replacement (2020) (S) Addt'l Rte.-Sec.: Pulaski 30-23, 430-21, 630-21, 67-10	55	11	Safety Improvements	Sub. Completed	Jun. 2020	Feb. 2022	-	\$262,874	-	\$2,891,612
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	40	52	Bridge Rehabilitation	Completed	Apr. 2020	Jul. 2021	0.65	\$1,114,849	1.39	\$2,384,060
012406*	Districts 1, 5, 6 & 10 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Sub. Completed	May. 2022	Oct. 2023	-	\$318,707	-	\$7,187,312
012410*	Central AR – West Memphis ITS Impvts. Ph. 1 (S) Addt'l Rte.-Sec.: Various	40	52	Miscellaneous	Under Construction	Sep. 2023	Late 2025	-	\$8,415,135	-	\$54,698,390
012424*	Districts 1, 5 & 10 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Under Construction	May. 2022	Late 2023	-	\$229,752	-	\$2,804,845
012440*	Central AR – West Memphis ITS Impvts. Ph. 2 (S) Addt'l Rte.-Sec.: Various	70	14	Miscellaneous	Scheduled	2024		-	< \$1 M	-	\$5 - \$10 M
012442*	Hydrodemolition Bridge Preservation (2023) (S) Addt'l Rte.-Sec.: Various	77	5	Bridge Rehabilitation	Under Construction	Mar. 2023	Late 2024	0.07	\$756,443	1.23	\$13,291,784
012443*	Districts 1 & 2 Bridge Preservation (2023) (S) Addt'l Rte.-Sec.: Various	55	11	Bridge Rehabilitation	Under Construction	Apr. 2023	Nov. 2023	2.12	\$3,393,827	5.00	\$8,004,308
110225*	South 7th St. Improvements (West Memphis) (S)	CS		Major Widening	Programmed			0.35	\$1 - \$3 M	0.35	\$1 - \$3 M
110462	I-40/Hwy. 118 Interchange Impvts. (Ph. II) (F)	40	52	Interchange Improvements	Programmed			-	\$10 - \$15 M	-	\$10 - \$15 M
110473	I-40 Miss. Rv. Br. Seismic Retrofit (Phase VII) (S)	40	52	Bridge Rehabilitation	Completed	Sep. 2010	Nov. 2021	-	\$24,942,742	-	\$24,942,742
110509	BNSF Railroad Overpass (Marion) (S)	CS		Structure & Approaches	Scheduled	2024		-	\$10 - \$15 M	-	\$10 - \$15 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS
CRITTENDEN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
110532*	Miss. River Crossing NEPA Study (Crittenden Co.) (S)			Study	Completed		Sep. 2018	-	\$215,096	-	\$215,096
110542	I-40 Miss. Rv. Br. Seismic Retrofit (Phase VIII) (F)	40	52	Bridge Rehabilitation	Completed	Feb. 2012	Apr. 2015	-	\$21,879,462	-	\$21,879,462
110557	Hwy. 131 – North (S)	147	1	Minor Widening	Completed	Feb. 2016	Apr. 2017	2.02	\$2,966,385	2.02	\$2,966,385
110558*	West Memphis Gateway Landscaping (ATEP-11) (S)			Enhancement	Completed	Apr. 2013	Dec. 2013	-	\$378,500	-	\$378,500
110567	Deer Bayou Str. & Apprs. (S)	42	5	Structure & Approaches	Completed	Apr. 2018	Sep. 2018	0.23	\$475,483	0.23	\$475,483
110571	Ditch at L.M. 2.30 Str. & Apprs. (S)	149	4	Structure & Approaches	Completed	Feb. 2016	Jun. 2019	0.03	\$1,986,481	0.03	\$1,986,481
110583	Ingram Blvd. – East (Southland Dr.) (West Memphis) (S)	CS		Reconstruction	Completed	Oct. 2013	Sep. 2014	0.92	\$2,409,143	0.92	\$2,409,143
110589*	I-40 Mississippi River Bridge Inspection (F)	40	0	Miscellaneous	Completed		Nov. 2016	-	\$524,108	-	\$524,108
110598	Earle – East (Overlay) (S)	64	17	Resurfacing	Programmed			2.20	< \$1 M	2.20	< \$1 M
110599*	West Memphis Tilden Rodgers Park Ped. Trail Reconst. (S)			Enhancement	Completed	May. 2014	Aug. 2014	-	\$59,610	-	\$59,610
110601	Jericho – Gammon Rd. (Overlay) (S)	77	5	Resurfacing	Completed	Feb. 2014	Aug. 2014	2.93	\$827,692	2.93	\$827,692
110603*	Lehi Weigh Station Repairs (S)			Roadside Appurtenances	Programmed			-	-	-	-
110610	Ingram Blvd. – West (Southland Dr.) (West Memphis) (S)	CS		New Location	Completed	Feb. 2016	Oct. 2017	-	\$2,643,675	-	\$2,643,675
110611*	Gammon Rd. RR Signal Upgrade (Marion) (S)			RR Crossing	Completed	Jun. 2015	Jun. 2018	-	\$421,969	-	\$421,969
110612	I-40 Mississippi River Bridge Repair (2014) (S)	40	52	Bridge Rehabilitation	Completed	Feb. 2015	Oct. 2021	-	\$3,873,151	-	\$3,873,151
110614	I-55 – Hwy. 77 (Marion) (S)	64	17	Major Widening	Scheduled	Feb. 2025		0.43	\$1 - \$3 M	0.43	\$1 - \$3 M
110618*	E. Clarkedale Rd. RR Signals Upgrade (Clarkedale) (S)			RR Crossing	Completed	May. 2017	Nov. 2018	-	\$150,386	-	\$150,386
110628	Hwy. 61 – Hwy. 42 (Overlay) (S)	77	5	Resurfacing	Completed	Mar. 2016	Oct. 2016	1.90	\$559,213	1.90	\$559,213
110631*	Lehi Weigh Station WIM Upgrade (S)	40	52	Roadside Appurtenances	Completed	Jan. 2016	Jul. 2017	-	\$152,844	-	\$152,844
110632*	Marion Weigh Station WIM Upgrade (S)	55	11	Roadside Appurtenances	Completed		Jul. 2017	-	\$163,167	-	\$163,167
110633*	Riverside Weigh Station WIM Upgrade (S)	40	52	Roadside Appurtenances	Programmed			-	-	-	-
110634*	Bridgeport Weigh Station WIM Upgrade (S)	55	11	Roadside Appurtenances	Programmed			-	-	-	-
110635*	AHP Dist. 5 Multi-Purpose Facility (West Memphis) (S)	191	1	Buildings	Completed	Dec. 2016	Dec. 2017	-	\$1,542,035	-	\$1,542,035
110637*	Eco-Park Trail (Crittenden County) (RTP-15) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110638*	Delta Regional River Park Trail (West Memphis) (S)			Enhancement	Completed	Aug. 2016	Jun. 2022	-	\$2,211,960	-	\$2,211,960
110649*	Mainline Weigh-In-Motion Installantion (Crittenden Co.) (S)			Roadside Appurtenances	Programmed			-	-	-	-
110650	Hwy. 70 – Southland Dr. (West Memphis) (S)	38	10	Reconstruction	Completed	Dec. 2018	Dec. 2019	0.79	\$11,347,361	0.79	\$11,347,361
110651	I-40/I-55/Hwy. 77 Intchg. Impvts. (West Memphis) (F)	40	52	Interchange Improvements Safety Improvements	Scheduled	2025		0.75	\$40 - \$50 M	0.75	\$40 - \$50 M
	Addt'l Rte.-Sec.: Crittenden 55-11, 77-5										
110653	Hwy. 118/W. Service Rd./I-40 EB Ramps Signal & Inters. Impvts. (West Memphis) (S)	118	4	Safety Improvements	Completed	May. 2019	Jun. 2021	0.11	\$1,119,999	0.11	\$1,119,999

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRITTENDEN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
110655	St. Francis Co. Line – Hwy. 77 (S)	70	20	Resurfacing	Completed	Jan. 2019	Sep. 2020	12.20	\$5,555,826	12.20	\$5,555,826
110661	I-40 – North (Hwy. 77) (S)	77	5	Resurfacing	Completed	Jul. 2017	Nov. 2017	2.10	\$1,042,595	2.10	\$1,042,595
110673*	Hino Blvd. Bridge Rehab. (West Memphis) (S)	CS		Bridge Rehabilitation	Completed	Jan. 2018	Oct. 2019	-	\$801,777	-	\$801,777
110676	South Loop Extension (West Memphis) (S)	New		New Location	Scheduled	2024		2.31	\$3 - \$5 M	2.31	\$3 - \$5 M
110677*	Bridgeport & Riverside AHP Inspection Facilities (S)	40	52	Miscellaneous Roadside Appurtenances	Completed	Jan. 2018	Feb. 2019	-	\$1,619,453	-	\$1,619,453
	Addt'l Rte.-Sec.: Crittenden 55-11										
110680*	I-40 Mississippi River Bridge Repair (2017) (S)	40	52	Bridge Rehabilitation	Under Construction	Aug. 2017		-	\$118,000	-	\$118,000
110683*	E. James Mill Rd. RR Signals (Marion) (S)			RR Crossing	Completed	Jan. 2018	Oct. 2021	-	\$152,210	-	\$152,210
110685*	District 1 Sealing Program (2018) (S)	50	4	Sealing	Completed		Dec. 2019	18.22	\$262,011	89.38	\$1,284,899
	Addt'l Rte.-Sec.: Various										
110709	Ditch No. 9 & Chatman Branch Strs. & Apprs. (S)	50	4	Structure & Approaches	Under Construction	Aug. 2023	Mid 2025	0.21	\$2,683,137	0.21	\$2,683,137
	Addt'l Rte.-Sec.: Crittenden 118-3										
110711	Hwy. 131 – Mississippi River (S)	40	52	Resurfacing	Scheduled	2025		2.59	\$3 - \$5 M	2.59	\$3 - \$5 M
110720	Hwy. 70 – Hwy. 77 (West Memphis) (S)	191	1	Major Widening	Scheduled	Sep. 2024		2.24	\$5 - \$10 M	2.24	\$5 - \$10 M
110721*	I-40 Mississippi River Bridge Inspection (2019) (S)	40	52	Miscellaneous	Programmed			1.79	< \$1 M	1.79	< \$1 M
110722*	Earle Hwys. 64 & 64B Ped. Impvts. (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110730*	Marion Streetscape (TAP-19) (S)	64	17	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110731*	West Memphis Ten Mile Bayou Trail (TAP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110737*	I-55 Mississippi River Bridge Preservation (S)	55	11	Bridge Rehabilitation	Under Construction	Mar. 2022		-	\$6,043,299	-	\$6,043,299
110738	Shearerville – West Memphis (S)	40	52	Major Widening	Programmed			12.09	\$125 - \$150 M	12.09	\$125 - \$150 M
110742*	Walkable West Memphis (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110748	Fish Bayou Str. & Apprs. (S)	147	1	Structure & Approaches	Scheduled	Apr. 2025		-	\$1 - \$3 M	-	\$1 - \$3 M
110765*	Big River Trail Extension (West Memphis) (S)			Enhancement	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
110767*	Marion Sultana Disaster Museum Plaza (TAP-22) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
110788	Crawfordsville – Clarkedale (S)	50	4	Resurfacing	Scheduled	2026		11.39	\$3 - \$5 M	11.39	\$3 - \$5 M
	Addt'l Rte.-Sec.: Crittenden 64-17C										
110797*	West Memphis Delta Regional River Park Trail (S)			Enhancement	Completed	Aug. 2020	Dec. 2020	2.17	\$436,221	2.17	\$436,221
110799*	Lake David – Mississippi Co. Line (S)	55	11	Resurfacing	Completed	Feb. 2021	Aug. 2021	4.79	\$1,338,659	4.79	\$1,338,659
110800*	I-40 Truck Parking Expansion Project (Ph. I) (West Memphis) (S)	40	52	Roadside Appurtenances	Sub. Completed	Jan. 2022	Aug. 2023	-	\$6,120,039	-	\$6,120,039
110803	Cross Co. Line – Co. Rd. 375 (Widening) (S)	64	17	Major Widening	Scheduled	Apr. 2025		8.00	\$30 - \$40 M	8.00	\$30 - \$40 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRITTENDEN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
110810*	I-40 Mississippi River Bridge Paint Removal & Priming	40	52	Miscellaneous	Under Construction	Jun. 2021		-	\$0	-	\$0
110811	I-40 Mississippi River Bridge Repairs (S)	40	52	Bridge Rehabilitation	Under Construction	Jul. 2021		-	\$0	-	\$0
110813	Mississippi River – Hwy. 191 (S) Addt'l Rte.-Sec.: Crittenden 55-11	40	52	Resurfacing	Under Construction	Sep. 2022	Nov. 2023	6.13	\$13,890,191	6.13	\$13,890,191
110815*	Ten Mile Bayou Str. & Apprs. (Rich Rd.) (West Memphis) (S)	CS		Structure & Approaches	Scheduled	2024		-	< \$1 M	-	< \$1 M
110816*	I-40 Truck Parking Expansion Project (Ph. II) (West Memphis) (S)	40	52	Roadside Appurtenances	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
110817	Bruin Rd. – Hwy. 147 (S)	131	2	Resurfacing	Scheduled	2025		8.81	\$3 - \$5 M	8.81	\$3 - \$5 M
110819	I-40 – Hwy. 147 (S)	218	1	Resurfacing	Scheduled	2026		7.25	< \$1 M	7.25	< \$1 M
A10002	Hwy. 77 – Hwy. 38 (I-40 Frontage Roads) (West Memphis) (S) Addt'l Rte.-Sec.: Crittenden 55-11	40	52	Resurfacing	Sub. Completed	Apr. 2020	Jul. 2021	5.92	\$2,873,678	5.92	\$2,873,678
A10005	I-40 – I-555 (S)	55	11	Resurfacing	Sub. Completed	Apr. 2021	Aug. 2022	15.16	\$16,455,404	15.16	\$16,455,404
A10009*	District 1 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	147	1	Resurfacing	Completed		Jun. 2022	14.71	\$234,243	85.83	\$1,366,771
A10013	Hwys. 70 & 77 Impvts. (Marion & West Memphis) (S) Addt'l Rte.-Sec.: Crittenden 77-5	70	20	Resurfacing	Under Construction	Mar. 2023	Nov. 2023	7.64	\$6,778,774	7.64	\$6,778,774
A10023	Lansing – I-55 (S)	64	17	Resurfacing	Under Construction	Mar. 2023	Nov. 2023	11.13	\$7,154,475	11.13	\$7,154,475
A10024	Hughes – Hwy. 70 (S) Addt'l Rte.-Sec.: St. Francis 79-17	79	18	Resurfacing	Sub. Completed	Jan. 2023	Sep. 2023	9.56	\$3,947,529	15.94	\$6,581,966
A10025	Hwy. 64 – Hwy. 70 (S)	118	4	Resurfacing	Under Construction	Nov. 2023		4.29	\$4,647,616	4.29	\$4,647,616
A10026*	District 1 Resurfacing Program (2024) (S) Addt'l Rte.-Sec.: Monroe 33-4; Phillips 318-2; Woodruff 17-5, 33-7, 260-2	42	5	Resurfacing	Programmed			9.18	< \$1 M	36.42	\$1 - \$3 M
A10027	I-555 – Hwy. 64 (S)	77	5	Resurfacing	Scheduled	Feb. 2024		12.74	\$3 - \$5 M	12.74	\$3 - \$5 M
A10028	Hwy. 50 – Hwy. 70 (S)	147	1	Resurfacing	Scheduled	Feb. 2024		10.11	\$1 - \$3 M	10.11	\$1 - \$3 M
A10042*	District 1 Resurfacing Program (2025) (S) Addt'l Rte.-Sec.: Various	42	5	Resurfacing	Programmed			9.18	< \$1 M	33.62	\$1 - \$3 M
BB0107	Shearerville – Hwy. 77 (S)	40	52	Resurfacing	Completed	Jul. 2015	Jun. 2018	12.80	\$38,530,762	12.80	\$38,530,762
BB0108	Hwy. 77 – I-55 (F)	40	52	Reconstruction	Completed	Dec. 2013	Sep. 2015	2.60	\$32,123,726	2.60	\$32,123,726
BB0110	Jericho – Lake David (S)	55	11	Resurfacing	Completed	Apr. 2014	Jul. 2014	7.96	\$4,951,664	7.96	\$4,951,664
C18001*	Marion & Sunset St Improvements (Sel Sec)(s)	CS		Resurfacing	Completed	Jan. 2014	Apr. 2014	3.02	\$416,794	3.02	\$416,794
C18002*	Jericho & Jennette St. Impvts.(sel. Secs.)(s)	CS		Resurfacing	Completed	Feb. 2014	Aug. 2014	2.07	\$484,454	2.07	\$484,454
C18003*	Anthonyville & Hrsshoe Lake Olay (Sel Sec)(s)	CS		Resurfacing	Completed	Jun. 2014	Sep. 2014	3.16	\$381,742	3.16	\$381,742

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRITTENDEN COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C18004*	Crawfordsville Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Dec. 2014	1.64	\$220,319	1.64	\$220,319
C18005*	Edmondson Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2015	Nov. 2015	1.44	\$194,058	1.44	\$194,058
C18006*	Gilmore & Turrell Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2016	Oct. 2016	3.51	\$432,246	3.51	\$432,246
C18007*	Clarkedale Clarkedale Rd(overlay)(sel.sec)(s)	CS		Resurfacing	Completed	Jul. 2017	Oct. 2017	2.10	\$275,548	2.10	\$275,548
C18008*	Jennette Surfacing (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2018	Jul. 2018	0.95	\$486,945	0.95	\$486,945
C18009*	West Memphis Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2019	Jul. 2020	0.23	\$452,930	0.23	\$452,930
C18010*	Crawfordsville & Edmondson Overlay Selsecs(s)	CS		Resurfacing	Completed	May. 2019	Aug. 2019	2.15	\$314,896	2.15	\$314,896
C18011*	Anthonyville Overlay & Surf. (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jan. 2020	Apr. 2020	0.47	\$165,248	0.47	\$165,248
C18012*	Marion Overlay (S)	CS		Resurfacing	Completed	Apr. 2020	Oct. 2020	1.20	\$329,692	1.20	\$329,692
C18013*	Jennette Overlay & Surfacing (S)	CS		Resurfacing	Completed	Jun. 2020	Oct. 2020	1.35	\$283,561	1.35	\$283,561
C18014*	Gilmore Overlay & Surfacing (S)	CS		Resurfacing	Completed	Feb. 2021	Jun. 2021	0.90	\$214,826	0.90	\$214,826
C18015*	Turrell Overlay (S)	CS		Resurfacing	Completed	Apr. 2021	Sep. 2021	1.95	\$299,768	1.95	\$299,768
C18017*	West Memphis Mlk Jr. Dr. Overlay (S)	CS		Resurfacing	Sub. Completed	Jan. 2023	Sep. 2023	0.60	\$497,330	0.60	\$497,330
C18018*	Crawfordsville Delta Point Overlay (S)	CS		Resurfacing	Programmed			0.60	< \$1 M	0.60	< \$1 M
C76004*	Earle, Parkin & Wynne St Impvts(sel Sec)(s) Addt'l Rte.-Sec.: Cross CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	1.80	\$306,645	3.85	\$613,291
C76043*	Earle & Wynne Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cross CS	CS		Resurfacing	Completed	Jun. 2018	Nov. 2018	2.10	\$291,419	4.23	\$557,230
CA0101	Co. Rd. 375 – Hwy. 147 (Widening) (S)	64	17	Major Widening	Completed	Aug. 2016	Jun. 2018	5.58	\$23,303,705	5.58	\$23,303,705
CA0102*	Cross Co. Line – Hwy. 147 (Widening) P.E.	64	17	PE Only	Programmed			-	-	-	-
SA1836*	Hwy. 70 - South Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Apr. 2014	Jul. 2014	1.45	\$270,309	1.45	\$270,309
SA1837*	Hwy. 50 - East Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Apr. 2015	Jul. 2015	2.44	\$340,384	2.44	\$340,384
SA1838*	Crittenden Co. Overlay No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2016	Sep. 2016	3.54	\$566,955	3.54	\$566,955
SA1839*	Crittenden Co. Overlay No.3 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2017	Nov. 2017	2.21	\$440,216	2.21	\$440,216
SA1840*	County Road 6 Overlay (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2018	Nov. 2018	1.10	\$173,891	1.10	\$173,891
SA1841*	Co. Rd. 19 - Eas (Overlay) (S)	CR		Resurfacing	Completed	Sep. 2019	Dec. 2019	0.90	\$277,445	0.90	\$277,445
SA1842*	Crittenden Co. Overlay No. 2 (S)	CR		Resurfacing	Sub. Completed	May. 2022	Sep. 2022	2.50	\$747,586	2.50	\$747,586
Totals For All Projects In Crittenden County								275.72	\$412,927,933		

* Job not shown on county map.