

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001935	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Grading & Structures	Programmed			3.34	\$15 - \$20 M	11.14	\$50 - \$75 M
001938*	Co. Rd. 35 – Hwys. 11/425 Connector P.E. Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		PE Only	Completed		Jun. 2016	-	\$3,461,739	-	\$10,385,218
012061	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Base & Surfacing	Programmed			3.34	\$10 - \$15 M	11.14	\$30 - \$40 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	54	8	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.57	\$247,891	6.10	\$2,648,885
012350*	Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	79	9	Bridge Rehabilitation	Completed	Apr. 2020	Mar. 2021	0.03	\$46,798	1.81	\$2,823,474
012359	Hwys. 18, 63 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead 18-4; Dallas 167-7; Grant 167-11	63	13	Resurfacing	Completed	Jan. 2021	Oct. 2021	7.96	\$1,084,413	31.86	\$4,340,380
012361	Statewide UTBWC Impvts. (2020) (S) Addt'l Rte.-Sec.: Various	54	8	Safety Improvements	Sub. Completed	Nov. 2020	Jul. 2022	0.39	\$112,683	31.98	\$9,240,000
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	79	9	Miscellaneous	Programmed			-	-	-	-
012407*	Districts 2, 3 & 7 Bridge Preservation (2022) (S) Addt'l Rte.-Sec.: Various			Bridge Rehabilitation	Sub. Completed	Apr. 2022	Jun. 2024	-	\$1,870,628	-	\$5,195,000
012425*	Districts 2 & 6 Centerline Rumble Stripe Impvts. (S)			Safety Improvements	Completed	Apr. 2022	May. 2024	-	\$251,973	-	\$2,946,406
012442*	Hydrodemolition Bridge Preservation (2023) (S) Addt'l Rte.-Sec.: Various	79	9B	Bridge Rehabilitation	Under Construction	Mar. 2023	Jun. 2025	0.43	\$4,646,721	1.23	\$13,291,784
012465	Hwy. 35 – North (S) Addt'l Rte.-Sec.: Cleveland 79-7/8	79	9	Resurfacing	Scheduled	2026		9.21	\$3 - \$5 M	16.57	\$5 - \$10 M
012541	Districts 2, 6 & 8 Pavement Friction Impvts. (UTBWC) (S) Addt'l Rte.-Sec.: Various	CR		Safety Improvements	Scheduled	Jan. 2026		1.15	< \$1 M	8.45	\$5 - \$10 M
020050*	Technology Transfer Center			Study	Programmed			-	\$3 - \$5 M	-	\$3 - \$5 M
020348*	Flood Insurance Revision Study (Pine Bluff) (S)			Study	Programmed			-	-	-	-
020364*	I-530 – Co. Rd. 35 P.E.	New		PE Only	Completed		Jun. 2017	-	\$3,665,529	-	\$3,665,529
020454	I-530 – Co. Rd. 35 (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			4.60	\$20 - \$30 M	4.60	\$20 - \$30 M
020455	I-530 – Co. Rd. 35 (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			4.60	\$15 - \$20 M	4.60	\$15 - \$20 M
020533*	Pine Bluff Lake Saracen Walking Trail (ATEP-11) (S)			Enhancement	Completed	Apr. 2014	Aug. 2021	-	\$116,747	-	\$116,747

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
020539	Bayou Meto Strs. & Apprs. (S) Addt'l Rte.-Sec.: Arkansas 11-6	11	5	Structure & Approaches	Completed	May. 2016	Aug. 2018	0.20	\$2,346,542	0.40	\$4,693,085
020553*	Dixiewood Rd. R.R. Signal (Pine Bluff) (S)	CS		RR Crossing	Completed	Apr. 2013	Dec. 2017	-	\$143,880	-	\$143,880
020559*	Redfield Sports Complex Trail (S)			Enhancement	Completed	Sep. 2013	Oct. 2016	-	\$63,005	-	\$63,005
020561*	Pine Bluff SRTS I (2012)			Roadside Appurtenances	Completed	May. 2019	May. 2022	-	\$202,882	-	\$202,882
020584	Sandy Bayou Str. & Apprs. (S)	54	9	Structure & Approaches	Completed	Sep. 2018	Jul. 2019	0.03	\$615,817	0.03	\$615,817
020588	11th Ave. – Harding Ave. (Hwy. 190) (Pine Bluff) (S)	190	5	Minor Widening	Under Construction	Aug. 2022	Jun. 2025	0.38	\$5,344,054	0.38	\$5,344,054
020596*	Pine Bluff Ped./Bike Infrastructure Impvts. (S)	79	9B	Enhancement	Under Construction	Feb. 2020		1.62	\$301,404	1.62	\$301,404
020600*	Lake Saracen Trail (Ph. 8) (Pine Bluff) (RTP-15) (S)			Enhancement	Completed	May. 2017	Feb. 2018	-	\$289,375	-	\$289,375
020605*	Pine Bluff Downtown Streetscaping (TAP-15) (S)			Enhancement	Completed	Jul. 2019	Aug. 2021	-	\$1,124,070	-	\$1,124,070
020606*	Southwood Elementary Sidewalks (Pine Bluff) (TAP-15) (S)			Enhancement	Completed	Jan. 2018	Mar. 2022	-	\$37,319	-	\$37,319
020607*	Hardin Elementary Sidewalks (Redfield) (TAP-15) (S)			Enhancement	Completed	Feb. 2017	Nov. 2018	-	\$112,956	-	\$112,956
020608*	UAPB Pedestrian Crossing (TAP-15) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020615	Pine Bluff – South (S)	79	9	Major Widening	Scheduled	2026		2.36	\$20 - \$30 M	2.36	\$20 - \$30 M
020624	Hwy. 425 – Grady (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lincoln 65-16	65	15	Resurfacing	Completed	Feb. 2018	Oct. 2018	13.91	\$5,531,984	14.80	\$5,885,935
020625	Bradley Slough – Hwy. 13 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Arkansas 79-11	79	10	Bridge Rehabilitation Resurfacing	Completed	Apr. 2018	Jul. 2018	7.12	\$1,685,424	7.92	\$1,874,798
020626	Hwy. 104 – Hwy. 365 (Pine Bluff & White Hall) (S) Addt'l Rte.-Sec.: Jefferson 365-145	270	11	Major Widening	Under Construction	Aug. 2023	Late 2025	4.76	\$45,217,968	4.76	\$45,217,968
020628	I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (Pine Bluff) (S)	190	5	Minor Widening	Scheduled	Aug. 2025		2.08	\$5 - \$10 M	2.08	\$5 - \$10 M
020630	Wabbaseka – Stuttgart (Passing Lanes) (S) Addt'l Rte.-Sec.: Arkansas 79-11	79	10	Passing Lanes	Under Construction	Apr. 2021	Late 2025	2.61	\$10,037,103	5.24	\$17,496,156
020638	Providence – I-530 (S) Addt'l Rte.-Sec.: Grant 46-3	46	4	Resurfacing	Completed	Feb. 2017	Oct. 2017	1.21	\$288,718	6.89	\$1,644,021
020641	Arkansas River Bridge – Althemer (Sel. Secs.) (S)	79	9B	Bridge Rehabilitation Resurfacing	Completed	Jan. 2020	Oct. 2020	3.59	\$1,223,963	3.59	\$1,223,963
020645	Lonoke Co. Line – South (S)	15	8	Bridge Rehabilitation Resurfacing	Completed	Feb. 2018	Oct. 2018	4.45	\$1,007,956	4.45	\$1,007,956
020647	Bryant St. – Convention Center Dr. (Pine Bluff) (S)	65	14B	Resurfacing	Completed	Jul. 2017	Jun. 2018	4.24	\$5,541,710	4.24	\$5,541,710
020651	I-530 – Cleveland Co. Line (S)	63	14	Resurfacing	Completed	Jan. 2020	May. 2020	9.31	\$3,372,529	9.31	\$3,372,529

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020658*	S. Chestnut Ave. RR Signals Upgrade (Alzheimer) (S)			RR Crossing	Completed	Jan. 2018	Dec. 2021	-	\$81,043	-	\$81,043
020659	Hwy. 270 – Hwy. 365 (S)	104	2	Resurfacing	Completed	Apr. 2018	Oct. 2018	4.66	\$1,199,216	4.66	\$1,199,216
020660	Pulaski Co. Line – Pine Bluff (S) Addt'l Rte.-Sec.: Grant 365-13	365	14	Resurfacing	Completed	May. 2018	May. 2019	18.75	\$5,505,624	19.27	\$5,658,313
020661	I-530 Access Impvts. (Jefferson Co.) (Phase 1) (S)	New		Frontage Road	Programmed			1.59	\$5 - \$10 M	1.59	\$5 - \$10 M
020663	Caney Bayou – Arkansas River (S)	79	9B	Resurfacing	Completed	Feb. 2018	Nov. 2018	2.85	\$1,137,748	2.85	\$1,137,748
020665*	Garrett Rd. RR Signals (Wabbaseka) (S)			RR Crossing	Completed	Jun. 2017	Jan. 2020	-	\$165,890	-	\$165,890
020672*	White Hall City Park (TAP-16) (S)			Enhancement	Completed	Feb. 2018	Sep. 2020	-	\$383,084	-	\$383,084
020673*	UAPB Pedestrian Mall Ph. 1 (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020677*	District 2 Sealing Program (2017) (S) Addt'l Rte.-Sec.: Various	54	10	Sealing	Completed		Mar. 2019	3.70	\$51,906	74.08	\$1,039,242
020682*	S. Michigan St. RR Signal Upgrade (Pine Bluff) (S)			RR Crossing	Completed	Dec. 2017	Nov. 2021	-	\$68,935	-	\$68,935
020683*	Division St. RR Signals (Alzheimer) (S)			RR Crossing	Completed	Jul. 2018	Feb. 2021	-	\$312,998	-	\$312,998
020701	Couch Ln. – Burnett St. (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 79-9B	79	9	Resurfacing	Completed	Feb. 2021	Oct. 2021	3.14	\$1,370,444	3.14	\$1,370,444
020702	I-530 – I-530 (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 65-14B	63	13	Resurfacing	Sub. Completed	Jan. 2022	Sep. 2023	9.44	\$10,204,945	9.44	\$10,204,945
020705*	Pine Bluff Downtown Streetscape Ph. 3 (TAP-18) (S)			Enhancement	Under Construction	Oct. 2023		-	\$2,386,463	-	\$2,386,463
020716	I-530 – Hwy. 425 (Minor Widening) (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 65-15	530	5	Minor Widening	Scheduled	2026		2.79	\$5 - \$10 M	2.79	\$5 - \$10 M
020721*	Pine Bluff Grant St. Multi-use Trail (TAP-19) (S)	90	5	Enhancement	Under Construction	Aug. 2024		-	\$426,694	-	\$426,694
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	31	1	Sealing	Completed		Jun. 2022	20.33	\$260,864	81.83	\$1,050,000
020731*	White Hall Sidewalks (TAP-21) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020734	Stagecoach Rd. – Hwy. 65B (S)	530	5	Resurfacing	Completed	May. 2023	Dec. 2023	11.06	\$9,690,117	11.06	\$9,690,117
020749	Hwy. 31 – North (S)	15	8	Resurfacing	Scheduled	2026		3.84	\$1 - \$3 M	3.84	\$1 - \$3 M
020753	Hwy. 63 – Hwy. 79B (Alzheimer) (S)	79	10	Resurfacing	Scheduled	2026		2.52	\$1 - \$3 M	2.52	\$1 - \$3 M
020760*	Co. Rd. 992/Ussery Rd. RR Signals (Jefferson Co.) (S)			Safety Improvements	Under Construction	May. 2021		-	\$355,123	-	\$355,123
020761*	Stark Gate Rd. RR Signals Upgrade (Jefferson Co.) (S)			Safety Improvements	Under Construction	Jun. 2021		-	\$241,011	-	\$241,011
020784	Little Bayou Meto Strs. & Apprs. (S) Addt'l Rte.-Sec.: Jefferson CS	88	9	Structure & Approaches	Under Construction	May. 2024	Late 2025	0.42	\$8,811,182	0.42	\$8,811,182

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020785*	District 2 R.E. Office 23 (Pine Bluff) (S)	65	15	Buildings	Programmed			-	< \$1 M	-	< \$1 M
020789*	District 2 Bridge Painting (2022) (S) Addt'l Rte.-Sec.: Jefferson 63-13	530	5	Bridge Rehabilitation	Completed	Apr. 2022	Nov. 2022	-	\$1,189,088	-	\$1,189,088
020791	Hwys. 82, 270 & 278 Slide Repairs (S) Addt'l Rte.-Sec.: Ashley 82-9; Drew 278-15	270	11	Base Stabilization	Under Construction	Apr. 2023	Jun. 2025	0.05	\$39,522	2.31	\$1,825,874
020802	Hwys. 15/31 Y-Inters. Safety Impvts. (S) Addt'l Rte.-Sec.: Jefferson 31-1	15	8	Safety Improvements	Scheduled	Feb. 2026		-	< \$1 M	-	< \$1 M
020804	Hwys. 65 & 425 Cable Median Barrier Impvts. (S) Addt'l Rte.-Sec.: Lincoln 425-6, CR	CR		Safety Improvements	Scheduled	2026		-	\$5 - \$10 M	-	\$10 - \$15 M
020810*	Wise Rd. Crossing Impvts. (Jefferson Co.) (S)	CS		RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
020812	Waterloo Drainage Ditch Str. & Apprs. (S)	31	1	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
020813	Hwy. 190 Str. & Apprs. (Jefferson Co.) (S)	190	5	Structure & Approaches	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
020829*	Francis Energy Charging Pine Bluff Southern Edge Truck Stop (NEVI-23) (S)	530	5	Roadside Appurtenances	Programmed			-	\$1 - \$3 M	-	\$1 - \$3 M
020832*	Universal EV White Hall Holiday Inn Express (NEVI-23) (S)	530	5	Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
020834*	Gamble Creek Str. & Apprs. (White Hall) (S)	CR		Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
A20003	Sheridan Rd. – Burnett St. (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 365-14	79	9B	Resurfacing	Completed	Apr. 2020	Sep. 2020	2.76	\$1,050,592	2.76	\$1,050,592
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	46	5	Resurfacing	Completed	Jan. 2022	May. 2023	12.38	\$194,970	75.48	\$1,188,727
A20012	Harding Ave. – I-530 (Pine Bluff) (S)	463	3	Resurfacing	Completed	Feb. 2022	Sep. 2022	2.81	\$1,722,094	2.81	\$1,722,094
A20015*	District 2 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	54	9	Resurfacing	Completed	Jan. 2022	May. 2023	9.59	\$268,428	47.54	\$1,330,662
A20017*	District 2 Resurfacing Program (2023) (S) Addt'l Rte.-Sec.: Various	54	9	Resurfacing	Completed	Jan. 2023	Feb. 2024	9.59	\$258,669	71.70	\$1,933,946
A20019	Hwy. 79 – Grant Co. Line (S)	54	10	Resurfacing	Sub. Completed	Jan. 2023	Jun. 2023	10.35	\$4,471,652	10.35	\$4,471,652
A20024*	District 2 Resurfacing Program (2024) (S) Addt'l Rte.-Sec.: Various	54	9	Resurfacing	Programmed			17.77	< \$1 M	46.65	\$1 - \$3 M
A20028	I-530 – Baldwin Rd. (White Hall) (S)	256	1	Resurfacing	Sub. Completed	Nov. 2023	Sep. 2024	2.29	\$1,946,910	2.29	\$1,946,910
A20032	Hurricane Creek – Hwy. 104 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Grant 270-10	270	11	Resurfacing	Under Construction	Feb. 2025	Late 2025	1.60	\$583,100	5.21	\$1,898,720

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS
JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
A20034	Lincoln Co. Line – Hwy. 65 (S)	425	7	Resurfacing	Under Construction	Apr. 2025	Late 2025	8.32	\$4,263,892	8.32	\$4,263,892
A20035*	District 2 Resurfacing Program (2026) (S) Addt'l Rte.-Sec.: Various	79	9B	Resurfacing	Programmed			8.55	-	56.52	-
BB0201	Jefferson – Hwy. 104 (F)	530	5	Resurfacing	Completed	Mar. 2015	Jun. 2016	6.11	\$28,187,928	6.11	\$28,187,928
BB0202	Hwy. 104 – Hwy. 65B (F)	530	5	Resurfacing	Completed	Aug. 2016	Jun. 2017	5.09	\$29,815,994	5.09	\$29,815,994
BB0203	Hwy. 65B – Hwy. 65 (F)	530	5	Reconstruction	Completed	Jul. 2017	Aug. 2020	10.35	\$67,232,300	10.35	\$67,232,300
BR3506*	Plum Bayou Str. & Apprs. No. 3 (S)	CR		Structure & Approaches	Completed	Jan. 2016	Oct. 2016	0.28	\$1,248,865	0.28	\$1,248,865
C35002*	Pine Bluff 13th Ave. Reconstruction (S)	CS		Reconstruction	Programmed			0.27	\$1 - \$3 M	0.27	\$1 - \$3 M
C35004*	White Hall Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2016	May. 2016	1.60	\$202,471	1.60	\$202,471
C35005*	Alzheimer Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Nov. 2018	1.47	\$228,747	1.47	\$228,747
C35006*	Redfield Overlay No. 2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	May. 2019	2.49	\$286,091	2.49	\$286,091
C35007*	Alzheimer & White Hall Overlay (S)	CS		Resurfacing	Sub. Completed	Jan. 2024	Oct. 2024	1.85	\$639,113	1.85	\$639,113
C35008*	Pine bluff w. 28th ave. & w. harding ave. ove	CS		Resurfacing	Completed	Jan. 2024	May. 2024	0.89	\$420,390	0.89	\$420,390
C35009*	Wabbaseka Overlay & Surfacing (S)	CS		Resurfacing	Sub. Completed	Jan. 2024	Oct. 2024	0.86	\$271,436	0.86	\$271,436
R20078	Hwy. 79 – Pine Bluff City Limits (S)	54	10	Major Widening	Programmed			1.20	\$5 - \$10 M	1.20	\$5 - \$10 M
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	15	PE Only	Programmed			-	-	-	-
R20107*	La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Ashley 425-1/2; Drew 425-3/4; Lincoln 425-5/6	425	7	PE Only	Programmed			-	-	-	-
SA3543*	Redfield City Limits-Tar Camp Park (Olay) (S)	CR		Resurfacing	Completed	Jun. 2016	Aug. 2016	3.80	\$374,179	3.80	\$374,179
SA3544*	I-530 - Hwy. 365 Overlay No. 2 (S)	CR		Resurfacing	Completed	Feb. 2018	Apr. 2018	1.62	\$203,483	1.62	\$203,483
SA3545*	Co.rd.52-Pine Bluff City Limits(overlay)(s)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	2.07	\$346,523	2.07	\$346,523
SA3546*	Jefferson County (Overlay and Repair) (S)	CR		Resurfacing	Completed	Jul. 2019	Jun. 2020	2.30	\$516,303	2.30	\$516,303
SA3547*	Hwy. 365 - Patsy Rd. (Level & Reseal) (S)	CR		Resurfacing	Completed	May. 2021	Sep. 2022	4.59	\$368,749	4.59	\$368,749
SA3548*	Co. Rd. 31 Overlay (S)	CR		Resurfacing	Completed	Jan. 2023	May. 2023	2.79	\$683,666	2.79	\$683,666
SA3549*	I-530 - Northwest (Overlay) (S)	CR		Resurfacing	Sub. Completed	May. 2024	Oct. 2024	1.90	\$527,386	1.90	\$527,386
Totals For All Projects In Jefferson County								270.91	\$341,847,492		

* Job not shown on county map.